POID-4504515691

Dhruvit | Aug 12, 2026, 02:43 PM

Table of content

Job details

LT_Power_Cables Dhruvit | Aug 12, 2026, 02:43 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site	Description
PH2026100010	-	-	LT	-	IIM Ahmedabad	-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 9/9)**

Characteristics _ Parameter **(Page complete: 100%)**

- Physical Checks **(Inspection Points: 15/15)**
- Acceptance Tests **(Inspection Points: 15/15)**
- Cable Rewinding on Drum **(Inspection Points: 7/7)**
- Packing & Marking **(Inspection Points: 2/2)**
- Inprocess Record Verification **(Inspection Points: 6/6)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 5/5)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 2/2)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 02:43 PM	LT	Power Cables	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 9/9

Title : SAP Code

Answer: 10571550

Title : Cable Size

Answer
1C x 630 sq.mm Al, XLPE, Unarmoured

Title : Vendor Name

Answer: Polycab India Ltd.

Title : Offered Qty

Answer: 10 Drums / 5000 mtr

Title : PO Details

Answer
PO No. 4500156789 dated 05-Jul-2026

Title : Batch Nos

Answer
FX/ARM/260630/21 to FX/ARM/260630/28

Title : AEML Engineer & Designation

Answer

Priya Nair, Executive Engineer (Inspection)

Title : Vendor Engineer & Designation

Answer — Ramesh Pillai, Works Manager

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Physical Checks

Inspection Points: 15/15

Title : Overall Cable Dia

Input — 41.8 mm (as per GA / QAP)

Note : Diameter check with digital Vernier – conforms to approved construction.

Title : Ovality of Cable

Input — 1.2% (max allowed 2%) – OK

Note : Ovality calculated from max–min OD; within 2% limit.

Title : Outer Sheath Thickness

Input — Avg 3.10 mm, Min 2.90 mm – OK

Title : Water Swellable Tape thickness

Input — 0.22 mm (min 0.20 mm) – OK

Title : Armour Strand Size

Input — 1.6 mm x 4.0 mm GI strip

Title : No of Armour Strands

Input — 44 Nos

Title : Diameter over Armour

Input — 45.0 mm

Title : Diameter over Inner Sheath

Input 35.8 mm

Title : Thickness of Inner Sheath

Input 1.25 mm – OK

Title : Diameter over laid up

Input 34.5 mm – OK

Title : Insulation Thickness

Input
Avg 1.80 mm, Min 1.60 mm (spec min 1.60 mm)

Title : No of Strands in conductor

Input 37 strands – compact circular

Title : shape of conductor

Input Non-compacted circular

Title : Filler Diameter

Input 6.0 mm PP yarn / filler

Title : Verification of Water Blocking construction in conductor

Input
Water blocking missing in mid strand layer – deviation / NCR

Note : Construction does not match approved water-block design.

Acceptance Tests

Inspection Points: 15/15

Title : Conductor Resistance Tests

Input
R, Y, B phases within 2% – Pass

Title : High Voltage test @3kV for 5 minutes in all cores

Input

Passed – no breakdown / flashover

Title : IR Test

Input
IR phase–earth 80 MΩ – below acceptance; retest pending

Title : Hot Set Test on Insulation

Input
Results within specified max – Pass

Title : Tensile Strength and Elongation for Insulation & Sheath

Input
Sheath elongation after ageing below min – fail

Title : Water Swellable Tape Swell height

Input
7.5 mm swell – within limit – Pass

Title : Armour Tests - Mass of Zinc Coating & Uniformity of Zinc coating

Input
Pass – TC from armour sub-vendor reviewed

Note : Armour sub-vendor TC reviewed – Pass.

Title : Tests on HDPE Outer Sheath -1. Density 2.Thickness 3. Shrinkage 4. Pressure test at high temperature 5. Tensile Strength Without ageing & After ageing 6. Elongation at break 7. Without ageing & After ageing

Input
All listed HDPE sheath tests satisfactory – Pass

Title : Water Penetration Test

Input
No water penetration beyond sealed length – Pass

Title : Anti Termite & Anti Rodent check

Input
Additive present as declared; marking OK – Pass

Note : Additive declared; marking on sheath verified.

Title : FRLS Outer Sheath -Flammability Test

Input — FRLS flammability OK – Pass

Title : FRLS Outer Sheath-Oxygen Index Test

Input — OI 33% – Pass

Title : FRLS Outer Sheath -Temperature Index

Input — TI within specified min – Pass

Note : Temperature index within specified min.

Title : FRLS Outersheath -Halogen Gas Acid Evaluation

Input — Pass – low halogen as required

Title : FRLS Outer Sheath-Smoke Density

Input
Max smoke density < specified – Pass

Note : Smoke density rating within max – Pass.

Cable Rewinding on Drum

Inspection Points: 7/7

Title : Cable Appearances / Damages check

Input
Appearance OK throughout offered length

Title : Outer sheath colour

Input — Black outer sheath – OK

Title : Printing & Embossing

Input
Legend as per AEML / PO requirement – OK

Title : Sequential Length Marking

Input

Sequential marking every metre – verified OK

Note : Metre marks continuous; start/end verified.

Title : MS Plates & Spinndle

Input
End plates & spindle secure – OK

Title : Weight of Cable

Input
1980 kg verified on weighbridge – OK

Title : Drum Length Verification

Input 1000 mtr – OK

Note : Drum length verified OK.

Packing & Marking

Inspection Points: 2/2

Title : Cable End Sealing

Input OK

Title : Drum Stencilling & Marking

Input OK

Inprocess Record Verification

Inspection Points: 6/6

Title : Wire Drawing

Input
Wire drawing QC sheets reviewed – OK

Title : Core Insulation

Input Ok

Title : Core Laying

Input In-process sheet OK

Title : Inner Sheathing

Input

Verified – OK

Title : Armouring

Input

Strand count & coverage logged – OK

Title : Outersheathing

Input

Outer sheath extrusion records OK

Raw Material / Bought out Items TC Verification

Inspection Points: 5/5

Title : Al Wire Rod

Input

Ok

Note : Conductivity / composition within limit – OK.

Title : PVC Compound

Input

Not Ok

Title : HDPE Compound

Input

Manufacturer TC reviewed – OK

Title : Armour GI

Input

GI armour TC verified – Zn coating OK

Title : Water Swellable Tape / Yard

Input

Water swellable tape TC OK

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input

Ok

Note : No unsafe condition during walk-through.

Title : House Keeping

Input — Not Ok

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input — Ok

Title : Calibration of Testing Instruments

Input — Ok

Note : Megger / HV / gauge cal certificates valid.

Title : SA 8000 Compliance

Input — Ok

Inspection Observations

Page complete: 100%

Default

Inspection Points: 2/2

Observations : 1.

Answer — Major

Note : Severity elevated; lot disposition pending.

Observations : 2

Answer — Critical

Note : Requires vendor CAPA and re-inspection.

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer

Not Ok

Title : Technical Clearance

Answer

Yes

Title : Declaration

Answer

Re-inspection will be required after rectification of non-conformances. Present lot is not cleared for dispatch.