POID-4527422406

Dhruvit | Aug 12, 2026, 01:12 PM

Table of content

Job details

LT_Power_Cables

Dhruvit | Aug 12, 2026, 01:12 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site	Description
PH2026100005	-	-	LT	-	IIM Ahmedabad	-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 9/9)**

Characteristics _ Parameter **(Page complete: 100%)**

- Physical Checks **(Inspection Points: 15/15)**
- Acceptance Tests **(Inspection Points: 15/15)**
- Cable Rewinding on Drum **(Inspection Points: 7/7)**
- Packing & Marking **(Inspection Points: 2/2)**
- Inprocess Record Verification **(Inspection Points: 6/6)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 5/5)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 2/2)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 01:12 PM	LT	Power Cables	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 9/9

Title : SAP Code

Answer: 10568934

Title : Cable Size

Answer
3.5C x 240 sq.mm Al, XLPE, Armoured

Title : Vendor Name

Answer: Finolex Cables Ltd.

Title : Offered Qty

Answer: 10 Drums / 5000 mtr

Title : PO Details

Answer
PO No. 4500160123 dated 18-Jul-2026

Title : Batch Nos

Answer
PC/LT/2607/A01 to PC/LT/2607/A05

Title : AEML Engineer & Designation

Answer

Vikram Desai, Manager (Vendor Quality)

Title : Vendor Engineer & Designation

Answer — Amit Verma, Quality Engineer

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Physical Checks

Inspection Points: 15/15

Title : Overall Cable Dia

Input
52.2 mm (within approved drawing tolerance)

Title : Ovality of Cable

Input — 1.2% (max allowed 2%) – OK

Title : Outer Sheath Thickness

Input
Min thickness 2.20 mm – below spec min; rework / hold

Title : Water Swellable Tape thickness

Input
0.15 mm – below min; tape construction incomplete

Title : Armour Strand Size

Input — 1.6 mm x 4.0 mm GI strip

Title : No of Armour Strands

Input — 56 Nos

Title : Diameter over Armour

Input	42.5 mm

Title : Diameter over Inner Sheath

Input	38.2 mm

Title : Thickness of Inner Sheath

Input	1.15 mm average – conforms

Title : Diameter over laid up

Input	39.0 mm

Title : Insulation Thickness

Input	Avg 1.90 mm, Min 1.70 mm – OK

Title : No of Strands in conductor

Input	53 strands – as per schedule

Title : shape of conductor

Input	Compacted circular – OK

Title : Filler Diameter

Input	4.0 mm – OK

Title : Verification of Water Blocking construction in conductor

Input
Water blocking missing in mid strand layer – deviation / NCR

Acceptance Tests

Inspection Points: 15/15

Title : Conductor Resistance Tests

Input
R, Y, B phases within 2% – Pass

Title : High Voltage test @3kV for 5 minutes in all cores

Input

Passed – no breakdown / flashover

Note : Flashover during withstand – lot on hold.

Title : IR Test

Input >2000 MΩ measured – Pass

Note : Megger readings stable after 1 min – Pass.

Title : Hot Set Test on Insulation

Input

Permanent set 18% – out of limit; hot set fail

Note : Insulation compound / cure issue suspected.

Title : Tensile Strength and Elongation for Insulation & Sheath

Input

Insulation & sheath mechanical properties OK – Pass

Note : Mechanical properties OK for XLPE / sheath.

Title : Water Swellable Tape Swell height

Input

Swell height 3 mm – below requirement; fail

Title : Armour Tests - Mass of Zinc Coating & Uniformity of Zinc coating

Input

Mass of zinc & Preece test OK – Pass

Title : Tests on HDPE Outer Sheath -1. Density 2.Thickness 3. Shrinkage 4. Pressure test at high temperature 5. Tensile Strength Without ageing & After ageing 6. Elongation at break 7. Without ageing & After ageing

Input

Density, thickness, shrinkage, pressure, TS & elongation – all Pass

Title : Water Penetration Test

Input

Water ingress observed beyond limit – WP test fail

Title : Anti Termite & Anti Rodent check

Input
Additive present as declared; marking OK – Pass

Title : FRLS Outer Sheath -Flammability Test

Input
Flammability test Pass as per IEC / IS

Note : Flammability as per IEC / IS – OK.

Title : FRLS Outer Sheath-Oxygen Index Test

Input
OI 27% – below min 30%; oxygen index fail

Title : FRLS Outer Sheath -Temperature Index

Input Pass – as per FRLS compound TC

Note : Temperature index within specified min.

Title : FRLS Outersheath -Halogen Gas Acid Evaluation

Input Pass – low halogen as required

Note : Halogen acid gas within FRLS limit.

Title : FRLS Outer Sheath-Smoke Density

Input
Smoke density rating within limit – Pass

Note : Smoke density rating within max – Pass.

Cable Rewinding on Drum

Inspection Points: 7/7

Title : Cable Appearances / Damages check

Input
Deep sheath cut / abrasion on outer layer – damage; rework pending

Title : Outer sheath colour

Input Black

Title : Printing & Embossing

Input
Embossing / inkjet legible throughout – OK

Title : Sequential Length Marking

Input OK

Title : MS Plates & Spinndle

Input
MS plates fitted; spindle hole OK – OK

Title : Weight of Cable

Input
1850 kg (drum + cable) – matches packing list

Title : Drum Length Verification

Input 1000 mtr – OK

Packing & Marking

Inspection Points: 2/2

Title : Cable End Sealing

Input OK

Note : End sealing intact before packing.

Title : Drum Stencilling & Marking

Input
Drum stencilled: size, length, voltage, PO, drum no., direction of rotation – OK

Inprocess Record Verification

Inspection Points: 6/6

Title : Wire Drawing

Input
Records complete for offered batch – OK

Title : Core Insulation

Input Ok

Title : Core Laying

Input OK

Title : Inner Sheathing

Input
Thickness logged – within limit – OK

Title : Armouring

Input OK

Title : Outersheathing

Input OK

Raw Material / Bought out Items TC Verification

Inspection Points: 5/5

Title : Al Wire Rod

Input Ok

Title : PVC Compound

Input Ok

Note : PVC compound TC reviewed – grade & batch OK.

Title : HDPE Compound

Input
TC verified – grade & batch match – OK

Title : Armour GI

Input Sub-vendor TC reviewed – OK

Title : Water Swellable Tape / Yard

Input OK

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input Ok

Note : PPE & emergency preparedness observed OK.

Title : House Keeping

Input Ok

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input Not Ok

Title : Calibration of Testing Instruments

Input Not Ok

Title : SA 8000 Compliance

Input Ok

Note : SA 8000 certificate displayed; validity OK.

Inspection Observations

Page complete: 100%

Default

Inspection Points: 2/2

Observations : 1.

Answer Minor

Observations : 2

Answer Minor

Note : Observation 2 closed / Minor only.

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer

Not Ok

Note : One or more acceptance tests Not Ok.

Title : Technical Clearance

Answer

Yes

Title : Declaration

Answer

All critical electrical and construction parameters verified against approved specification. Lot is acceptable for release to site.