POID-4532592980

Dhruvit | Aug 12, 2026, 01:05 PM

Table of content

Job details

LT_Power_Cables Dhruvit | Aug 12, 2026, 01:05 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site
PH2026100004	-	-	LT	-	IIM Ahmedabad

Description

-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 9/9)**

Characteristics _ Parameter **(Page complete: 100%)**

- Physical Checks **(Inspection Points: 15/15)**
- Acceptance Tests **(Inspection Points: 15/15)**
- Cable Rewinding on Drum **(Inspection Points: 7/7)**
- Packing & Marking **(Inspection Points: 2/2)**
- Inprocess Record Verification **(Inspection Points: 6/6)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 5/5)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 2/2)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 01:05 PM	LT	Power Cables	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 9/9

Title : SAP Code

Answer: 10570112

Title : Cable Size

Answer
3.5C x 240 sq.mm Al, XLPE, Armoured

Title : Vendor Name

Answer: Finolex Cables Ltd.

Title : Offered Qty

Answer: 6 Drums / 3000 mtr

Title : PO Details

Answer
PO No. 4500160123 dated 18-Jul-2026

Title : Batch Nos

Answer
FX/ARM/260630/21 to FX/ARM/260630/28

Title : AEML Engineer & Designation

Answer

Rajesh Sharma, Senior Engineer (QA)

Title : Vendor Engineer & Designation

Answer — Neha Kulkarni, QA Supervisor

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Physical Checks

Inspection Points: 15/15

Title : Overall Cable Dia

Input
52.2 mm (within approved drawing tolerance)

Note : Diameter check with digital Vernier – conforms to approved construction.

Title : Ovality of Cable

Input
2.8% – above max 2%; ovality fail on sample

Note : Ovality fail – possible sheath / armour lay issue.

Title : Outer Sheath Thickness

Input
2.75 mm average – conforms to IS

Title : Water Swellable Tape thickness

Input — 0.30 mm – OK

Title : Armour Strand Size

Input
2.0 mm dia – matches approved drawing

Title : No of Armour Strands

Input 52 Nos

Title : Diameter over Armour

Input 47.2 mm

Title : Diameter over Inner Sheath

Input 37.5 mm – OK

Title : Thickness of Inner Sheath

Input Avg 1.30 mm, Min 1.10 mm – OK

Title : Diameter over laid up

Input 35.0 mm

Title : Insulation Thickness

Input 1.85 mm – conforms to IS 7098

Title : No of Strands in conductor

Input 53 strands – as per schedule

Title : shape of conductor

Input Compacted circular

Title : Filler Diameter

Input 4.0 mm – OK

Title : Verification of Water Blocking construction in conductor

Input
Present and continuous along conductor – OK

Acceptance Tests

Inspection Points: 15/15

Title : Conductor Resistance Tests

Input
0.118 Ω/km @ 20°C – above max; conductor resistance fail

Title : High Voltage test @3kV for 5 minutes in all cores

Input
HV test completed satisfactorily – Pass

Title : IR Test

Input IR values satisfactory – Pass

Title : Hot Set Test on Insulation

Input
Permanent set 18% – out of limit; hot set fail

Note : Insulation compound / cure issue suspected.

Title : Tensile Strength and Elongation for Insulation & Sheath

Input
Insulation TS 12.5 N/mm², E 200%; Sheath TS 12.0, E 250% – Pass

Title : Water Swellable Tape Swell height

Input
7.5 mm swell – within limit – Pass

Title : Armour Tests - Mass of Zinc Coating & Uniformity of Zinc coating

Input
Zn mass 180 g/m² – below min; armour coating fail

Title : Tests on HDPE Outer Sheath -1. Density 2.Thickness 3. Shrinkage 4. Pressure test at high temperature 5. Tensile Strength Without ageing & After ageing 6. Elongation at break 7. Without ageing & After ageing

Input
Pass – results as per attached lab sheet

Title : Water Penetration Test

Input
No water penetration beyond sealed length – Pass

Title : Anti Termite & Anti Rodent check

Input

Verified on outer sheath – Pass

Title : FRLS Outer Sheath -Flammability Test

Input Pass

Note : Flammability as per IEC / IS – OK.

Title : FRLS Outer Sheath-Oxygen Index Test

Input
Oxygen index 32% (min 30%) – Pass

Note : OI ≥ 30% – Pass.

Title : FRLS Outer Sheath -Temperature Index

Input Temperature index 280°C – Pass

Title : FRLS Outersheath -Halogen Gas Acid Evaluation

Input Pass – lab result OK

Title : FRLS Outer Sheath-Smoke Density

Input Pass

Cable Rewinding on Drum

Inspection Points: 7/7

Title : Cable Appearances / Damages check

Input
No damage found during rewind – OK

Title : Outer sheath colour

Input Black with FRLS marking

Title : Printing & Embossing

Input OK – batch / drum ref printed

Title : Sequential Length Marking

Input
Length marking accurate within tolerance – OK

Title : MS Plates & Spinndle

Input OK

Title : Weight of Cable

Input
1850 kg (drum + cable) – matches packing list

Title : Drum Length Verification

Input 250 mtr – verified

Packing & Marking

Inspection Points: 2/2

Title : Cable End Sealing

Input OK

Title : Drum Stencilling & Marking

Input
Stencil clear on both flanges – OK

Note : Stencil complete: size, length, PO, drum no., rotation arrow.

Inprocess Record Verification

Inspection Points: 6/6

Title : Wire Drawing

Input
Records complete for offered batch – OK

Title : Core Insulation

Input Ok

Note : Thickness & spark test logs complete.

Title : Core Laying

Input
Core laying & filler arrangement as per drawing – OK

Title : Inner Sheathing

Input Verified – OK

Title : Armouring

Input
Strand count & coverage logged – OK

Title : Outersheathing

Input
Thickness & printing logged – OK

Raw Material / Bought out Items TC Verification

Inspection Points: 5/5

Title : Al Wire Rod

Input Ok

Note : Conductivity / composition within limit – OK.

Title : PVC Compound

Input Ok

Title : HDPE Compound

Input
TC verified – grade & batch match – OK

Title : Armour GI

Input
GI armour TC verified – Zn coating OK

Title : Water Swellable Tape / Yard

Input OK

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input Ok

Note : No unsafe condition during walk-through.

Title : House Keeping

Input — Ok

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input — Ok

Title : Calibration of Testing Instruments

Input — Ok

Note : Megger / HV / gauge cal certificates valid.

Title : SA 8000 Compliance

Input — Ok

Note : No adverse social-compliance observation.

Inspection Observations

Page complete: 100%

Default

Inspection Points: 2/2

Observations : 1.

Answer — Major

Observations : 2

Answer — Critical

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer — Ok

Note : Test results satisfactory for offered lot.

Title : Technical Clearance

Answer

Subject to rectification of minor defects

Note : Subject to rectification or not cleared for dispatch.

Title : Declaration

Answer

I hereby declare that the above LT Power Cable lot has been inspected in the presence of the vendor representative and found satisfactory as per the approved QAP / IS standard, and is cleared for dispatch.

Note : Lot cleared wording consistent with test outcome.