POID-4552466107

Dhruvit | Aug 12, 2026, 02:46 PM

Table of content

Job details

LT_Power_Cables

Dhruvit | Aug 12, 2026, 02:46 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site	Description
PH2026100011	-	-	LT	-	IIM Ahmedabad	-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 9/9)**

Characteristics _ Parameter **(Page complete: 100%)**

- Physical Checks **(Inspection Points: 15/15)**
- Acceptance Tests **(Inspection Points: 15/15)**
- Cable Rewinding on Drum **(Inspection Points: 7/7)**
- Packing & Marking **(Inspection Points: 2/2)**
- Inprocess Record Verification **(Inspection Points: 6/6)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 5/5)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 2/2)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 02:46 PM	LT	Power Cables	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 9/9

Title : SAP Code

Answer 10571550

Title : Cable Size

Answer
1C x 630 sq.mm Al, XLPE, Unarmoured

Title : Vendor Name

Answer Polycab India Ltd.

Title : Offered Qty

Answer 5 Drums / 2500 mtr

Title : PO Details

Answer
PO No. 4500152345 dated 12-Jun-2026

Title : Batch Nos

Answer
HV/LT/CAB/260715/01 to HV/LT/CAB/260715/06

Title : AEML Engineer & Designation

Answer

Priya Nair, Executive Engineer (Inspection)

Title : Vendor Engineer & Designation

Answer — Ramesh Pillai, Works Manager

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Physical Checks

Inspection Points: 15/15

Title : Overall Cable Dia

Input — 41.8 mm (as per GA / QAP)

Title : Ovality of Cable

Input — 2.0% – at limit, accepted

Title : Outer Sheath Thickness

Input — Avg 2.65 mm, Min 2.50 mm – OK

Title : Water Swellable Tape thickness

Input — 0.25 mm – as per BOM

Note : Water swellable tape continuous under sheath – OK.

Title : Armour Strand Size

Input — 2.5 mm dia GI wire

Title : No of Armour Strands

Input — 56 Nos

Title : Diameter over Armour

Input — 45.0 mm

Title : Diameter over Inner Sheath

Input 38.2 mm

Title : Thickness of Inner Sheath

Input Avg 1.30 mm, Min 1.10 mm – OK

Title : Diameter over laid up

Input 35.0 mm

Title : Insulation Thickness

Input 1.85 mm – conforms to IS 7098

Title : No of Strands in conductor

Input 37 strands of 3.15 mm dia

Title : shape of conductor

Input Sector shaped

Title : Filler Diameter

Input 4.5 mm – as per construction

Title : Verification of Water Blocking construction in conductor

Input
Water blocking yarns present between strand layers – OK

Acceptance Tests

Inspection Points: 15/15

Title : Conductor Resistance Tests

Input
Measured values within IS / approved limit – Pass

Note : Corrected to 20°C; all phases within max Ω/km.

Title : High Voltage test @3kV for 5 minutes in all cores

Input
No failure observed during 5 min withstand – Pass

Note : HV kit cal valid; test witnessed – Pass.

Title : IR Test

Input
IR phase–earth 80 MΩ – below acceptance; retest pending

Note : IR below acceptance on phase–earth.

Title : Hot Set Test on Insulation

Input Within IS 7098 limits – Pass

Note : Lab result attached with report – Pass.

Title : Tensile Strength and Elongation for Insulation & Sheath

Input
Sheath elongation after ageing below min – fail

Title : Water Swellable Tape Swell height

Input
7.5 mm swell – within limit – Pass

Title : Armour Tests - Mass of Zinc Coating & Uniformity of Zinc coating

Input
Pass – TC from armour sub-vendor reviewed

Title : Tests on HDPE Outer Sheath -1. Density 2.Thickness 3. Shrinkage 4. Pressure test at high temperature 5. Tensile Strength Without ageing & After ageing 6. Elongation at break 7. Without ageing & After ageing

Input
Density, thickness, shrinkage, pressure, TS & elongation – all Pass

Title : Water Penetration Test

Input
No water penetration beyond sealed length – Pass

Title : Anti Termite & Anti Rodent check

Input
Additive present as declared; marking OK – Pass

Title : FRLS Outer Sheath -Flammability Test

Input
Flammability test Pass as per IEC / IS

Note : Flame did not propagate beyond mark – Pass.

Title : FRLS Outer Sheath-Oxygen Index Test

Input
OI 27% – below min 30%; oxygen index fail

Note : Compound OI out of FRLS band.

Title : FRLS Outer Sheath -Temperature Index

Input — Temperature index OK – Pass

Note : TI as per FRLS compound TC – Pass.

Title : FRLS Outersheath -Halogen Gas Acid Evaluation

Input — Pass – low halogen as required

Title : FRLS Outer Sheath-Smoke Density

Input
Max smoke density < specified – Pass

Note : Smoke density rating within max – Pass.

Cable Rewinding on Drum

Inspection Points: 7/7

Title : Cable Appearances / Damages check

Input
Deep sheath cut / abrasion on outer layer – damage; rework pending

Title : Outer sheath colour

Input — Black outer sheath – OK

Title : Printing & Embossing

Input
Printing clear: size, voltage grade, IS mark, manufacturer, year – OK

Title : Sequential Length Marking

Input
Length marking accurate within tolerance – OK

Note : Sequential marking accuracy within tolerance.

Title : MS Plates & Spinndle

Input OK

Title : Weight of Cable

Input 2100 kg gross – OK

Title : Drum Length Verification

Input 500 mtr ±0.5% – OK

Packing & Marking

Inspection Points: 2/2

Title : Cable End Sealing

Input Sealing intact – OK

Note : Both ends heat-shrink capped – OK.

Title : Drum Stencilling & Marking

Input OK

Note : Marking as per IS / AEML packing spec.

Inprocess Record Verification

Inspection Points: 6/6

Title : Wire Drawing

Input
Wire drawing QC sheets reviewed – OK

Title : Core Insulation

Input Ok

Title : Core Laying

Input

Verified – OK

Title : Inner Sheathing

Input

In-process OK

Title : Armouring

Input

In-process OK

Title : Outersheathing

Input

OK

Raw Material / Bought out Items TC Verification

Inspection Points: 5/5

Title : Al Wire Rod

Input

Ok

Title : PVC Compound

Input

Ok

Title : HDPE Compound

Input

TC verified – grade & batch match – OK

Title : Armour GI

Input

GI armour TC verified – Zn coating OK

Title : Water Swellable Tape / Yard

Input

Water swellable tape TC OK

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input

Ok

Note : No unsafe condition during walk-through.

Title : House Keeping

Input — Ok

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input — Ok

Title : Calibration of Testing Instruments

Input — Ok

Title : SA 8000 Compliance

Input — Not Ok

Inspection Observations

Page complete: 100%

Default

Inspection Points: 2/2

Observations : 1.

Answer — Major

Observations : 2

Answer — Minor

Note : No blocking issue on observation point 2.

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer — Ok

Title : Technical Clearance

Answer	Yes

Title : Declaration

Answer
Inspection completed jointly with vendor QA. Observations of Minor severity noted above shall be closed before final dispatch where applicable.