POID-4562922674

Dhruvit | Aug 12, 2026, 12:29 PM

Table of content

Job details

LT_Mini_Pillar — Dhruvit | Aug 12, 2026, 12:29 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site	Description
PH2026100001	-	-	LT	-	IIM Ahmedabad	-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 8/8)**

Characteristics _ Parameter **(Page complete: 100%)**

- Visual & Physical Checks **(Inspection Points: 11/11)**
- BOM Verification **(Inspection Points: 1/1)**
- Fabrication & Manufacturing Quality Checks **(Inspection Points: 2/2)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 2/2)**
- Photos Upload **(Inspection Points: 3/3)**
- Acceptance Tests as per QAP/IS **(Inspection Points: 4/4)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 3/3)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 12:29 PM	LT	Mini Pillar	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 8/8

Title : SAP Code

Answer 10460112

Title : Vendor Name

Answer ABB India Limited

Title : Offered Qty

Answer 40 Nos

Title : PO Details

Answer
PO No. 4500131022 dated 18-Jun-2026

Title : AEML Engineer & Designation

Answer
Ankit Mehta, Assistant Engineer (Projects)

Title : Vendor Engineer & Designation

Answer
Deepak Joshi, Senior Quality Inspector

Title : Sl Nos of Items

Answer

AEML-MP-2607-001 to AEML-MP-2607-040

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Visual & Physical Checks

Inspection Points: 11/11

Title : Dimensions

Input — Ok

Note : Overall H×W×D verified on 3 samples — OK.

Title : Sheet Steel Thickness & Type

Input — Canopy -3mm Others 2mm- OK

Title : Electrical Clearances

Input — Ok

Title : Earthing

Input — Ok

Title : Paint Shade & Thickness

Input — Ok

Note : Powder coat DFT checked at 5 points — within spec.

Title : Gland Plate- Hole Size and Knockouts

Input — Ok

Title : Hardware

Input — Not Ok

Title : Door Hinges /Interlock for door removal from hinge

Input Ok

Note : Hinge interlock operates smoothly; door removal checked.

Title : Locking Arrangement

Input Not Ok

Note : Cam lock not engaging fully on rear door.

Title : Danger Boards

Input Not Ok

Title : Foundation Structure

Input Ok

BOM Verification

Inspection Points: 1/1

Title : Bill of Material

Input Ok

Fabrication & Manufacturing Quality Checks

Inspection Points: 2/2

Title : Welding

Input Not Ok

Title : Finishing & Painting

Input Not Ok

Raw Material / Bought out Items TC Verification

Inspection Points: 2/2

Title : TC of GI sheet from raw material sub vendor

Input Ok

Title : Bus Bar Conductivity

Input Ok

Note : Al bus bar TC from mill attached.

Photos Upload

Inspection Points: 3/3

Title : All 4 sides view with door closed condition

Input — Not Attached

Title : Door Open Views Front & Back

Input — Attached

Title : Foundation Structure View

Input — Not Attached

Acceptance Tests as per QAP/IS

Inspection Points: 4/4

Title : Insulation resistance test phase to phase & phase to earth

Input — Ok

Note : Test aborted — surface moisture; dry & retest required.

Title : High voltage test

Input — Ok

Note : HV withstand at specified kV for 1 min — no flashover.

Title : Powder coating thickness measurement

Input — Not Ok

Title : Al Bus Bar conductivity measurement

Input — Ok

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input — Ok

Title : House Keeping

Input

Ok

Note : Staging area orderly; material segregated.

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input

Not Ok

Title : Calibration of Testing Instruments

Input

Not Ok

Title : SA 8000 Compliance

Input

Not Ok

Inspection Observations

Page complete: 100%

Default

Inspection Points: 3/3

Observations : 1.

Answer

Gland plate knockout sizes verified against cable schedule; one spare knockout to be blanked before dispatch.

Observations : 2

Answer

Danger board fixing found loose on two units; re-fixed with spring washers and verified.

Observations : 3

Answer

Foundation bolt hole pitch matches approved civil drawing; no rework required.

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer

Not Ok

Note : All acceptance tests Pass as recorded above.

Title : Technical Clearance

Answer

Yes

Title : Declaration

Answer

Acceptance tests / visual checks not meeting specification. Material is rejected for the offered lot.