POID-4566765203

Dhruvit | Aug 12, 2026, 02:40 PM

Table of content

Job details

LT_Mini_Pillar — Dhruvit | Aug 12, 2026, 02:40 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site	Description
PH2026100007	-	-	LT	-	IIM Ahmedabad	-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 8/8)**

Characteristics _ Parameter **(Page complete: 100%)**

- Visual & Physical Checks **(Inspection Points: 11/11)**
- BOM Verification **(Inspection Points: 1/1)**
- Fabrication & Manufacturing Quality Checks **(Inspection Points: 2/2)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 2/2)**
- Photos Upload **(Inspection Points: 3/3)**
- Acceptance Tests as per QAP/IS **(Inspection Points: 4/4)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 3/3)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 02:40 PM	LT	Mini Pillar	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 8/8

Title : SAP Code

Answer 10461550

Title : Vendor Name

Answer
Kirloskar Electric Company Ltd.

Title : Offered Qty

Answer 75 Nos

Title : PO Details

Answer
PO No. 4500134567 dated 01-Jul-2026

Title : AEML Engineer & Designation

Answer
Rajesh Sharma, Senior Engineer (QA)

Title : Vendor Engineer & Designation

Answer
Suresh Iyer, Production In-charge

Title : Sl Nos of Items

Answer
LTMP/2026/0601 to LTMP/2026/0675

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Visual & Physical Checks

Inspection Points: 11/11

Title : Dimensions

Input — Ok

Title : Sheet Steel Thickness & Type

Input — Canopy -3mm Others 2mm- OK

Title : Electrical Clearances

Input — Ok

Title : Earthing

Input — Ok

Title : Paint Shade & Thickness

Input — Ok

Title : Gland Plate- Hole Size and Knockouts

Input — Ok

Title : Hardware

Input — Ok

Note : SS hardware complete as per BOM packing list.

Title : Door Hinges /Interlock for door removal from hinge

Input Ok

Title : Locking Arrangement

Input Ok

Title : Danger Boards

Input Ok

Note : Legend and fixing checked — OK.

Title : Foundation Structure

Input Ok

BOM Verification

Inspection Points: 1/1

Title : Bill of Material

Input Ok

Note : No BOM deviation vs approved revision.

Fabrication & Manufacturing Quality Checks

Inspection Points: 2/2

Title : Welding

Input Ok

Note : Fillet welds visually OK; no undercut on sample check.

Title : Finishing & Painting

Input Ok

Note : Surface finish uniform; no runs or bare patches.

Raw Material / Bought out Items TC Verification

Inspection Points: 2/2

Title : TC of GI sheet from raw material sub vendor

Input Ok

Title : Bus Bar Conductivity

Input

Ok

Note : Conductivity within specified % IACS — OK.

Photos Upload

Inspection Points: 3/3

Title : All 4 sides view with door closed condition

Input

Attached

Title : Door Open Views Front & Back

Input

Attached

Title : Foundation Structure View

Input

Attached

Acceptance Tests as per QAP/IS

Inspection Points: 4/4

Title : Insulation resistance test phase to phase & phase to earth

Input

Ok

Note : IR > 100 MΩ @ 500 V DC all combinations — Pass.

Title : High voltage test

Input

Ok

Title : Powder coating thickness measurement

Input

Ok

Title : Al Bus Bar conductivity measurement

Input

Ok

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input

Ok

Note : No unsafe condition noted during walk-through.

Title : House Keeping

Input Ok

Note : Housekeeping satisfactory for inspection area.

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input Ok

Title : Calibration of Testing Instruments

Input Ok

Title : SA 8000 Compliance

Input Ok

Inspection Observations

Page complete: 100%

Default

Inspection Points: 3/3

Observations : 1.

Answer
Powder coating thickness at corners measured 60–70 microns (spec min 60); accepted.

Observations : 2

Answer
Calibration certificates of megger and coating thickness gauge verified valid till next due date.

Observations : 3

Answer
All offered serials verified against packing list; no short supply.

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer

Ok

Title : Technical Clearance

Answer

Subject to rectification of minor defects

Title : Declaration

Answer

Visual, dimensional and electrical acceptance tests carried out as per IS and AEML QAP. Lot cleared for dispatch.