POID-4589377670

Dhruvit | Aug 12, 2026, 12:32 PM

Table of content

Job details

LT_Mini_Pillar — Dhruvit | Aug 12, 2026, 12:32 PM

Job details

Job Id	Start Date	End Date	Category	Asset	Site	Description
PH2026100002	-	-	LT	-	IIM Ahmedabad	-

Table of content

Inspection details

Basic Details **(Page complete: 100%)**

- Basic Details **(Inspection Points: 8/8)**

Characteristics _ Parameter **(Page complete: 100%)**

- Visual & Physical Checks **(Inspection Points: 11/11)**
- BOM Verification **(Inspection Points: 1/1)**
- Fabrication & Manufacturing Quality Checks **(Inspection Points: 2/2)**
- Raw Material / Bought out Items TC Verification **(Inspection Points: 2/2)**
- Photos Upload **(Inspection Points: 3/3)**
- Acceptance Tests as per QAP/IS **(Inspection Points: 4/4)**
- Other Compliances for Manufacturing Facility **(Inspection Points: 5/5)**

Inspection Observations **(Page complete: 100%)**

- Default **(Inspection Points: 3/3)**

Inspection Conclusion **(Page complete: 100%)**

- Inspection Summary **(Inspection Points: 3/3)**

Inspection details

Prepared by	Started on	Category	Sub category	Description	Inspection location
Dhruvit	Aug 12, 2026, 12:32 PM	LT	Mini Pillar	-	0, 0

Status

Completed

Basic Details

Page complete: 100%

Basic Details

Inspection Points: 8/8

Title : SAP Code

Answer 10460112

Title : Vendor Name

Answer
Siemens Ltd. – Smart Infrastructure

Title : Offered Qty

Answer 40 Nos

Title : PO Details

Answer
PO No. 4500128910 dated 02-Jun-2026

Title : AEML Engineer & Designation

Answer
Sandeep Patil, Dy. Manager (Quality)

Title : Vendor Engineer & Designation

Answer
Suresh Iyer, Production In-charge

Title : Sl Nos of Items

Answer
AEML-MP-2607-001 to AEML-MP-2607-040

Title : Date of Inspection

Answer — Aug 12, 2026

Characteristics _ Parameter

Page complete: 100%

Visual & Physical Checks

Inspection Points: 11/11

Title : Dimensions

Input — Ok

Title : Sheet Steel Thickness & Type

Input — Not OK

Title : Electrical Clearances

Input — Not Ok

Note : Phase–phase and phase–earth clearances as per IS / GA.

Title : Earthing

Input — Not Ok

Title : Paint Shade & Thickness

Input — Ok

Note : Shade RAL as approved; DFT 60–75 microns average.

Title : Gland Plate- Hole Size and Knockouts

Input — Ok

Note : Knockouts match cable schedule; unused blanks fitted.

Title : Hardware

Input — Ok

Note : SS hardware complete as per BOM packing list.

Title : Door Hinges /Interlock for door removal from hinge

Input — Not Ok

Title : Locking Arrangement

Input — Not Ok

Title : Danger Boards

Input — Ok

Note : Board missing on Sl. LTMP/2026/0470.

Title : Foundation Structure

Input — Ok

Note : Base channel twist noted; needs correction.

BOM Verification

Inspection Points: 1/1

Title : Bill of Material

Input — Not Ok

Fabrication & Manufacturing Quality Checks

Inspection Points: 2/2

Title : Welding

Input — Not Ok

Title : Finishing & Painting

Input — Not Ok

Raw Material / Bought out Items TC Verification

Inspection Points: 2/2

Title : TC of GI sheet from raw material sub vendor

Input — Ok

Title : Bus Bar Conductivity

Input

Ok

Note : Mill TC missing for offered bus bar lot.

Photos Upload

Inspection Points: 3/3

Title : All 4 sides view with door closed condition

Input

Not Attached

Title : Door Open Views Front & Back

Input

Attached

Title : Foundation Structure View

Input

Not Attached

Acceptance Tests as per QAP/IS

Inspection Points: 4/4

Title : Insulation resistance test phase to phase & phase to earth

Input

Not Ok

Note : IR phase–earth below acceptance on one sample.

Title : High voltage test

Input

Ok

Title : Powder coating thickness measurement

Input

Ok

Title : Al Bus Bar conductivity measurement

Input

Ok

Other Compliances for Manufacturing Facility

Inspection Points: 5/5

Title : Safety Aspects in Facility

Input Not Ok

Title : House Keeping

Input Not Ok

Title : Eco-friendly Waste Segregation, Collection and Storage Practices w.r.t Hazardous / Non-Hazardous Materials

Input Ok

Title : Calibration of Testing Instruments

Input Ok

Title : SA 8000 Compliance

Input Ok

Note : Evidence of compliance not produced on request.

Inspection Observations

Page complete: 100%

Default

Inspection Points: 3/3

Observations : 1.

Answer
Minor paint shade variation observed on rear canopy; vendor advised to touch up before packing.

Observations : 2

Answer
Door hinge interlock operation found stiff on one sample; adjusted on shop floor and rechecked OK.

Observations : 3

Answer
IR values phase-to-earth measured above 100 MΩ; HV test passed at specified voltage for 1 minute.

Inspection Conclusion

Page complete: 100%

Inspection Summary

Inspection Points: 3/3

Title : Test Results

Answer

Not Ok

Title : Technical Clearance

Answer

Yes

Title : Declaration

Answer

Inspection completed jointly with the vendor QA team. All critical parameters verified against approved drawings and QAP; unit is recommended for dispatch.